

Metro Manila Center for Health Development  
For 2nd Quarter CY 2023 (Health Facilities Enhancement Program Status) as of June 25, 2023

Agency/ Dept/ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
A	B	C	D			E	I	P
<b>2023 HFEP</b>								
MMCHD	Brgy. 28 Super Health Center	Caloocan City	10,000,000.00					> Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Calaanan Health Center	Caloocan City	10,000,000.00					> To be modified
MMCHD	Brgy. 178 Super Health Center	Caloocan City	10,000,000.00					> To be modified
MMCHD	Brgy. 188 Super Health Center	Caloocan City	10,000,000.00					> For preparation of schematic plan
MMCHD	Hulong Duhat Health Center	Malabon City	5,000,000.00					To be entered into MOA with the LGU
MMCHD	Niugan Health Center	Malabon City	5,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Panghulo Health Center	Malabon City	5,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Concepcion Super Health Center	Malabon City	10,000,000.00					> To be modified
MMCHD	Kaunlaran Super Health Center	Navotas City	10,000,000.00					> For application of Permit-to-construct
MMCHD	Navotas City Hospital	Navotas City	20,000,000.00					> Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	IVC Health Center	Marikina City	3,000,000.00					To be entered into a MOA with the LGU
MMCHD	Jesus Dela Peña Health Center	Marikina City	3,000,000.00					To be entered into a MOA with the LGU
MMCHD	Kalumpang Health Center	Marikina City	3,000,000.00					To be entered into a MOA with the LGU
MMCHD	Malanday Health Center	Marikina City	3,000,000.00					To be modified
MMCHD	Sta. Elena Health Center	Marikina City	3,000,000.00					To be entered into a MOA with the LGU
MMCHD	Fortune Health Center	Marikina City	3,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Nangka Super Health Center	Marikina City	10,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Balubad Health Center	Marikina City	2,500,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Concepcion Uno Health Center	Marikina City	3,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Marikina Heights Health Center	Marikina City	2,500,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Nangka Health Center	Marikina City	3,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Parang Health Center	Marikina City	2,500,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Tumana Health Center	Marikina City	2,500,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Maybunga Health Center	Pasig City	1,000,000.00					> Ongoing preparation of DAED, Scope of Work and Detailed Estimates > Schematic for review of RLED and DOH-CO
MMCHD	Mayor Juan R. Sanchez Health Center	Pateros	2,000,000.00					> To be entered into a MOA with the LGU > Repair and upgrading (Phase 2) > MOA with the End-user
MMCHD	Veterans Memorial Medical Center	Quezon City	65,000,000.00					
MMCHD	Baesa Health Center	Quezon City	10,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Atang Dela Rama Health Center and LIC	City of Manila	10,000,000.00					To be modified
MMCHD	Palomar Health Center	City of Manila	10,000,000.00					To be modified
MMCHD	San Nicolas Health Center	City of Manila	10,000,000.00					To be modified
DPWH	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00					MOA with the DPWH
MMCHD	Maria Clara Super Health Center (Sampaloc)	City of Manila	10,000,000.00					To be modified
MMCHD	Jose Fabelia Health Center	City of Manila	10,000,000.00					MOA with the LGU
MMCHD	Ospital ng Maynila	City of Manila	20,000,000.00					MOA with the LGU
MMCHD	Esperanza Super Health Center (Sta. Mesa)	City of Manila	10,000,000.00					To be modified
MMCHD	One Super Health Center	San Juan City	10,000,000.00					To be entered into a MOA with the End-user
MMCHD	San Juan Medical Center	San Juan City	20,000,000.00					Ongoing preparation of DAED, Scope of Work and Detailed Estimates
MMCHD	Tejeros Health Center	Makati City	10,000,000.00					To be modified



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
MMCHD	West Rembo Health Center	Makati City	10,000,000.00				To be modified	
DPWH-MM1stDEO	Senate President Neptali A. Gonzales General Hospital	Mandaluyong City	200,000,000.00				To be entered into a MOA with the DPWH	
MMCHD	Balagtas Health Center	Las Pinas City	5,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
MMCHD	Talon 4 Health Center	Las Pinas City	5,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
MMCHD	Muntinlupa Mega Health Center	Muntinlupa City	20,000,000.00				To be entered into a MOA with the End-user	
MMCHD	Southville Health Center Emergency Care Clinic	Muntinlupa City	1,500,000.00				To be entered into a MOA with the End-user	
MMCHD	Tunasan Health Center	Muntinlupa City	3,000,000.00				To be entered into a MOA with the End-user	
MMCHD	Sun Valley Mega Health Center	Paranaque City	5,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
MMCHD	Kalayaan Health Center	Pasay City	10,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
MMCHD	M. Dela Cruz Health Center	Pasay City	5,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
MMCHD	San Isidro Health Center and Animal Bite Treatment Center	Pasay City	5,000,000.00				Ongoing preparation of DAED, Scope of Work and Detailed Estimates	
<b>2022 HFEP</b>								
Local Government of Caloocan City	Bagong Silang Phase 7 Health Center	Caloocan City	5,000,000.00				>MOA with the LGU > For procurement by the LGU	
Local Government of Caloocan City	Bagong Silang Phase 8 Health Center	Caloocan City	5,000,000.00				>MOA with the LGU > For procurement by the LGU	
Local Government of Caloocan City	Bagumbong Dulo Health Center	Caloocan City	3,000,000.00				>MOA with the LGU > For procurement by the LGU	
MMCHD	A. A. Zapa Health Center	Caloocan City	5,000,000.00	4,686,698.79		Golden 3T Construction Corp.	88% > Ongoing construction > With 45 CD extension due to variation order	
Local Government of Las Pinas City	CAA-D Health Center	Las Piñas City	4,000,000.00	3,980,546.00		EXEL Concepts Corp	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	E. Aldana Health Center	Las Piñas City	5,000,000.00	4,860,600.00		EXEL Concepts Corp	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Pulang Lupa I Health Center*	Las Piñas City	1,500,000.00	1,495,000.00		ARAC Const	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Zapote Health Center*	Las Piñas City	1,500,000.00	1,490,600.00		REDCAR Trading & Const	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Almanza I Health Center and Social Hygiene Clinic*	Las Piñas City	2,500,000.00	2,486,837.00		ARAC Const	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Talon I Health Center	Las Piñas City	5,000,000.00	4,820,234.00		REDCAR Trading & Const	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Talon V Health Center	Las Piñas City	4,000,000.00	3,991,013.00		ARAC Const	>MOA with the LGU > For mobilization	
Local Government of Las Pinas City	Urbanville Health Center	Las Piñas City	10,000,000.00	9,978,289.00		REDCAR Trading & Const	>MOA with the LGU > For mobilization	
Local Government of Marikina	Balubad Health Center and Lying-in Clinic	Marikina City	3,000,000.00	2,989,944.77		JADL Construction and Trading	100% > MOA with the LGU > Completed as to scope of work	
Local Government of Marikina	Barangka Health Center	Marikina City	3,000,000.00	2,994,843.13		Manea Construction Corporation	100% > MOA with the LGU > Completed as to scope of work	
Local Government of Marikina	Fortune Health Center	Marikina City	5,000,000.00	4,990,075.77		JADL Construction and Trading	100% > MOA with the LGU > Completed as to scope of work	
Local Government of Marikina	Marikina Heights Health Center	Marikina City	3,000,000.00	2,994,266.35		M-TRI-R Construction and Trading Corp	100% > MOA with the LGU > Completed as to scope of work	
Local Government of Marikina	Parang Health Center	Marikina City	3,000,000.00	2,994,073.42		M-TRI-R Construction and Trading Corp	100% > MOA with the LGU > Completed as to scope of work	
Local Government of Marikina	San Roque Health Center	Marikina City	3,000,000.00	2,993,985.07		M-TRI-R Construction and Trading Corp	100% > MOA with the LGU > Completed as to scope of work	



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
Local Government of Marikina	Sto. Niño Health Center	Marikina City	3,000,000.00	2,994,956.53		Manea Construction Corporation	100%	> MOA with the LGU > Completed as to scope of work
Local Government of Marikina	Tañong Health Center	Marikina City	3,000,000.00	2,989,991.91		Manea Construction Corporation	100%	> MOA with the LGU > Completed as to scope of work
Local Government of Marikina	Tumana Health Center	Marikina City	3,000,000.00	2,989,787.16		JADL Construction and Trading	100%	> MOA with the LGU > Completed as to scope of work
MMCHD	Putatan Lying In Clinic	Muntinlupa City	2,500,000.00	2,198,409.84		Ayzariz Corporation	3%	> Obligated > Ongoing construction
MMCHD	San Antonio Health Center	Parañaque City	15,200,000.00					>Ongoing preparatio of DAED, Estimates and Scope of Work
MMCHD	La Huerta Health Center	Parañaque City	10,000,000.00					>Ongoing preparatio of DAED, Estimates and Scope of Work
Local Government of Paranaque	Libjo Health Center	Parañaque City	2,500,000.00					>MOA for signature of the LGU > For procurement by the LGU
Local Government of Paranaque	Marcelo Green Health Center	Parañaque City	4,200,000.00					MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
Local Government of Paranaque	Vitalezh Health Center	Parañaque City	6,000,000.00					MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
MMCHD	Leveriza Health Center	Pasay City	5,000,000.00					Ongoing preparation of plans, estimates, scope of work and other documentary requirements
MMCHD	San Roque Health Center	Pasay City	5,000,000.00					Ongoing preparation of plans, estimates, scope of work and other documentary requirements
MMCHD	Doña Nena Health Center	Pasay City	5,000,000.00					Ongoing preparation of plans, estimates, scope of work and other documentary requirements
Local Government of Pateros	Mayor Juan R. Sanchez Health Center	Pateros	2,000,000.00	2,000,000.00		CLM General Contractor and Services Inc.	100%	MOA with End-user > Completed as per scope of work
MMCHD	Talipapa Health Center	Quezon City	5,000,000.00	4,704,638.55		Golden 3T Construction Corp	95%	> Ongoing construction
MMCHD	Gat Andres Bonifacio Memorial Medical Center	City of Manila	8,000,000.00	7,989,539.45		Golden 3T Construction Corp		> For mobilization
Local Government of San Juan	San Juan Medical Center	San Juan City	10,000,000.00					MOA with End-user > For procurement by the LGU
Local Government of Caloocan City	Deparo Super Health Center	Caloocan City	11,500,000.00					>MOA with the End-user > For procurement by the LGU
Local Government of Malabon	Hulong Duhat Health Center	Malabon City	13,000,000.00					>MOA with the End-user > For procurement by the LGU
MMCHD	Bo. Magsaysay Health Center	City of Manila	11,500,000.00					> Finalization of estimates
MMCHD	Valeriano Fugoso Health Center	City of Manila	11,500,000.00					> Finalization of estimates
Local Government of Marikina	Concepcion Dos Super Health Center	Marikina City	21,500,000.00					MOA with End-user > finalization of site due to overlapping project with DPWH
Local Government of Marikina	Fortune Super Health Center	Marikina City	18,000,000.00	17,994,412.80		Meter King Incorporated	60%	MOA with End-user >Ongoing construction
Local Government of Paranaque City	Baclaran Super Health Center	Parañaque City	23,000,000.00					MOA with End-user > For procurement by the LGU
MMCHD	Arsenia J. Maximo Super Health Center and Lying-in Clinic	Quezon City	11,500,000.00					Ongoing procurement
Local Government of Quezon City	P. Bernardo Social Hygiene Clinic and Sundown Clinic (Klinika)	Quezon City	34,500,000.00					For procurement by the LGU >MOA with the LGU
Local Government of Quezon City	Republic Health Center	Quezon City	11,500,000.00					For procurement by the LGU >MOA with the LGU



Agency/ Dept/ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
Local Government of Quezon City	Water Laboratory	Quezon City	11,500,000.00					For procurement by the LGU >MOA with the LGU
Local Government of Taguig City	Taguig City General Hospital	Taguig City	105,000,000.00	68,000,000.00		Aina Construction	90%	Modified from medical equipment to completion of the hospital >MOA with the LGU > Ongoing construction
Local Government of Taguig City	Central Bicutan DPWH Super Health Center	Taguig City	11,500,000.00	11,490,289.25		Hony Trading and Construction	95%	MOA with End-user > Ongoing construction
DPWH- MM1stDEO	Senate President Neptali Gonzales General Hospital	Mandaluyong City	300,000,000.00	289,540,198.46		CB Garay Philwide Builders	34%	MOA with DPWH-MM1st DEO >Ongoing construction >With approved PTC dated September 19, 2022
<b>2021 HFEP</b>								
MMCHD	Bo. Obrero Health Center	Manila	5,000,000.00	4,242,514.97		Golden 3T Construction Corp.	100%	Completed and Functional
MMCHD	San Juan Medical Center	San Juan City	10,000,000.00	9,795,284.07		Golden 3T Construction Corp.	100%	Completed and Functional
Bureau of Correction	Bureau of Corrections' Dialysis Center	Muntinlupa	20,000,000.00	19,985,683.62		RPE Construction	69%	Suspended >with pending approval of 90 CD extension >suspension was due to the utilities were cut by the BuCOR
<b>2020 PROJECTS</b>								
MMCHD	Construction of Temporary Treatment and Monitoring Facilities	Quezon City	10,000,000.00	9,973,926.78		Rotaflex Construction & Development Corp.	100%	MOA with End-user Completed
MMCHD	Construction of Temporary Treatment and Monitoring Facilities	Marikina City	10,000,000.00	9,990,868.59		Bigboy Construction Services	100%	MOA with End-user (Completed as to scope of work)
<b>2019 HFEP</b>								
MMCHD	AA Zapa Health Center	Caloocan City	4,000,000.00	3,784,085.55	3,751,566.20	Ayzariz Corporation	100%	Completed as to scope of work
Municipality of Pateros	Mayor Moises R. Flores Memorial Health Center	Municipality of Pateros		7,644,459.89		D.L. Cervantes Construction Corp	100%	Completed and Turned-over
Municipality of Pateros	Mayor Delfin C. Salonga Health Center	Municipality of Pateros	13,000,000.00	12,984,173.08		N.T. Arguelles Construction Services	100%	Completed and Turned-over
MMCHD	Taguig - Pateros District Hospital	Taguig City	25,000,000.00					Failed Bid; For Reversion
MMCHD	Greater Lagro Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Arsenia J. Maximo Super Health Center	Quezon City	3,300,000.00					With request for Project Modification.
MMCHD	Cubao Health Center	Quezon City	1,500,000.00					With request for Project Modification.
MMCHD	Fairview Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Kalayaan Health Center	Quezon City	1,500,000.00					With request for Project Modification.
MMCHD	Sta. Lucia Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Capri Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	North Fairview Health Center	Quezon City	1,000,000.00	924,562.32	924,559.16	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Pasong Putik Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Nagkaisang Nayan Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Pinyahan Health Center	Quezon City	1,500,000.00					With request for Project Modification.
MMCHD	San Vicente Health Center	Quezon City	1,500,000.00					For Reversion.
MMCHD	Kamuning Health Center	Quezon City	1,500,000.00					For Reversion.
MMCHD	Tatalon Health Center	Quezon City	1,500,000.00					With request for Project Modification.



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
MMCHD	San Isidro Galas Health Center	Quezon City	1,500,000.00	1,409,056.59	1,408,758.24	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,441,048.31	1,439,523.33	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Gulod Health Center	Quezon City	1,000,000.00					With request for Project Modification.
MMCHD	Roxas Health Center	Quezon City	1,500,000.00					Not requested for FLR.
MMCHD	Kaligayahan Health Center	Quezon City	1,000,000.00					Not requested for FLR.
MMCHD	San Bartolome Health Center	Quezon City	2,000,000.00					For Reversion.
MMCHD	UP Campus Health Center	Quezon City	1,500,000.00					For Reversion.
MMCHD	Justice Jose Abad Santos General Hospital	City of Manila	10,000,000.00	2,994,978.21	2,994,977.72	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Ospital ng Sampaloc	City of Manila	15,000,000.00					For reversion.
MMCHD	Tibagan Health Center and Laboratory (Main)	San Juan City	2,700,000.00	2,527,407.25	2,527,405.64	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Sto. Niño Health Center	Parañaque City	4,000,000.00	3,564,337.43	3,564,334.53	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Baclaran Health Center	Parañaque City	1,000,000.00					Not requested for FLR.
MMCHD	San Isidro Health Center	Parañaque City	2,500,000.00					Not requested for FLR.
MMCHD	Rotary Homes, La Huerta Health Center	Parañaque City	2,500,000.00					Not requested for FLR.
MMCHD	BF Homes Health Center	Parañaque City	5,200,000.00					Not requested for FLR.
MMCHD	Moonwalk Health Center	Parañaque City	2,500,000.00					Not requested for FLR.
MMCHD	San Martin De Porres Health Center	Parañaque City	2,500,000.00	2,417,568.02	2,417,566.47	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	Merville Health Center	Parañaque City	2,500,000.00	2,345,048.04	2,345,046.54	Ayzariz Corporation	100%	Completed and Turned-over
MMCHD	BF Homes Lying - in Clinic	Parañaque City	5,000,000.00					Not requested for FLR.
MMCHD	M. Dela Cruz Health Center	Pasay City	5,000,000.00	3,124,526.95	3,124,350.96	Ayzariz Corporation	100%	Completed
MMCHD	San Isidro Health Center	Pasay City	5,000,000.00	4,029,272.76	4,029,263.53	Ayzariz Corporation	100%	Completed
<b>2018 HFEP</b>								
DPWH	Tanza Pabahay Health Center	Navotas City	7,000,000.00	6,756,045.12	6,999,719.61	Fermida Const. Serv and Supplies	100%	Completed
DPWH	Valenzuela City Emergency Hospital	Valenzuela City	13,000,000.00	12,646,531.30		St. Timothy Construction Corporation	100%	Completed
DPWH	Ligid Super Health Center	Taguig City	9,704,000.00	9,335,835.08		Zyre Trading and Construction	100%	Completed
Local Government Unit of Taguig City	South Signal Super Health Center	Taguig City	12,500,000.00	12,490,310.98		E Builders Construction & Development Corporation	100%	Completed
Local Government Unit of Taguig City	Upper Bicutan Super Health Center	Taguig City	10,500,000.00	10,489,998.81		E Builders Construction & Development Corporation	100%	Completed
DPWH	Eulogio Rodriguez Health Center	Quezon City	9,000,000.00	8,587,185.09		May Three Construction and Trading	100%	Completed
DPWH	Wenceslao Dela Paz Health Center	Quezon City	5,000,000.00	4,726,133.15		C.E. Mercado Construction	100%	Completed
DPWH	Melchora Aquino Health Center	Quezon City	3,000,000.00	2,895,367.55		Rayman Builders	100%	Completed

Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
DPWH	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00	47,760,861.00	49,499,186.90	Flordes Construction and Trading Corp	100%	Completed
DPWH	Arsenio H. Lacson Health Center	City of Manila	2,800,000.00	2,601,047.01	2,598,984.39	St. Timothy Construction Corp	100%	Completed
DPWH	Ospital ng Maynila Medical Center	City of Manila	3,000,000.00	2,792,803.59		747 Builders & Traders, Inc.	100%	Completed
DPWH	San Isidro Health Center	Makati City	2,880,000.00	2,822,690.82		Jalenz Construction & Supply	100%	Completed
DPWH	Lakeview Health Center	Muntinlupa City	9,704,000.00	9,641,294.24		Starcross Construction Inc.	100%	Completed
MMCHD	Poblacion Health Center	Muntinlupa City	9,704,000.00					Reverted
DPWH	Putatan Health Center and Lying in Clinic (Main)	Muntinlupa City	1,000,000.00	930,018.35		Greenwall Construction	100%	Completed
DPWH	Don Bosco Health Center	Parañaque City	7,000,000.00	6,860,328.52		RGDG Construction	100%	Completed
DPWH	San Antonio Health Center and Lying in Clinic	Parañaque City	4,000,000.00	2,878,202.83	3,121,935.68	RGDG Construction	100%	Completed
DPWH	Masville Satellite Center (BHS)	Parañaque City	2,000,000.00	1,959,967.09	1,887,322.77	RGDG Construction	100%	Completed
DPWH	Sampaloc Satellite Center (BHS)	Parañaque City	2,000,000.00					Reverted
DPWH	Zapote Health Center	Las Piñas City	7,000,000.00	6,509,899.53		Greenwall Construction	100%	Completed
<b>2017 HFEP</b>								
DPWH-NCR, QC1stDEO	Batasan Hills Super Health Center	Quezon City	5,600,000.00	5,293,380.19		New Rich General Contractor Services and Trading Company Inc.	100%	Completed
DPWH-NCR, QC2DEO	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,442,403.16	1,442,295.83	May Three Construction and Trading	100%	Completed
DPWH-NCR, QC2DEO	Piñahan Health Center	Quezon City	1,500,000.00	1,444,411.24	1,444,029.64	May Three Construction and Trading	100%	Completed
DPWH-NCR, QC2DEO	San Vicente Health Center	Quezon City	1,500,000.00	1,443,939.45	1,486,752.95	May Three Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Bagong Lipunan Health Center	Navotas City	2,312,000.00	2,219,744.22	2,308,230.48	DMLC Builders	100%	Completed
DPWH-NCR, MNDEO	Kaunlaran Village Health Center	Navotas City	2,312,000.00	2,286,039.37	2,294,896.46	Ayana Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	North Bay Boulevard North Health Center	Navotas City	2,312,000.00	2,229,050.40	2,304,869.79	DMLC Builders	100%	Completed
DPWH-NCR, MM1stDEO	Quintin de Borja Health Center	Pateros, Mun. of	2,500,000.00	2,412,805.27		Franzcor Trading and Construction	100%	Completed
DPWH-NCR, MM1stDEO	IVC (Olandes) Health Center	Marikina City	9,700,000.00	9,206,530.52		St. Matthew General Contractor & Development Corp.	100%	Completed
DPWH-NCR, MM1stDEO	Malanday Health Center	Marikina City	9,700,000.00	9,309,923.83	9,206,530.52	Tuchar Construction Corp.	100%	Completed
MMCHD	Satellite Treatment Hub for People Living with HIV	Marikina City	3,000,000.00					Reverted



Agency/ Dept/ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
DPWH-NCR, NMDEO	Velasquez Health Center	City of Manila	6,000,000.00	5,751,558.41	5,751,547.58	Alleyway Construction	100%	Completed
DPWH-NCR, NMDEO	Patricia Health Center	City of Manila	5,000,000.00	4,778,460.00		MMEEN Construction	24%	Terminated
DPWH-NCR, NMDEO	D. Belmonte Health Center	City of Manila	1,700,000.00	1,630,183.60	1,630,183.60	CONSCORE Corporation	100%	Completed
DPWH-NCR, NMDEO	M. Earnshaw Health Center	City of Manila	500,000.00	481,864.32		CONSCORE Corporation	100%	Completed
DPWH-NCR, NMDEO	San Diego Health Center	City of Manila	3,500,000.00	3,352,430.94	3,352,408.93	CONSCORE Corporation	100%	Completed
DPWH-NCR, SMDEO	San Andres Health Center	City of Manila	2,312,000.00	2,149,386.24	1,920,588.74	St. Matthew General Contractor and Development Corp.	100%	Completed
DPWH-NCR, NMDEO	Gat Andres Bonifacio Memorial Hospital	City of Manila	14,000,000.00	13,299,487.97	13,299,483.69	Aylan Builders	100%	Completed
DPWH-NCR, MM2ndDEO	Bangkal Health Center and Lying-in- Clinic	Makati City	2,000,000.00	1,949,580.62	1,458,033.19	VNKC Construction	100%	Completed
DPWH-NCR, MM2ndDEO	Carmona Health Center	Makati City	2,312,000.00	2,254,822.46		Sanper Ventures Incorporated	100%	Completed
DPWH-NCR, MM2ndDEO	La Paz Health Center	Makati City	2,312,000.00	2,242,035.31	1,723,778.71	Sanper Ventures Incorporated	100%	Completed
DPWH-NCR, MM2ndDEO	Pio Health Center	Makati City	2,312,000.00	2,242,035.31		One Euluz Construction Corporation	100%	Completed
DPWH-NCR, MM2ndDEO	Singkamas Health Center	Makati City	1,000,000.00	992,100.93		Grac-ta Builders	100%	Completed
DPWH-NCR, MM2ndDEO	Tejeros Health Center	Makati City	2,000,000.00	1,755,423.18	1,714,622.25	JALENZ Construction and Supply	100%	Completed
DPWH-NCR, MM2ndDEO	Valenzuela Health Center	Makati City	3,000,000.00	2,925,147.61	2,747,280.60	Sanfer Ventures Incorporated	100%	Completed
Local Government Unit of Makati City	East Rembo Health Center and Lying-in- Clinic	Makati City	2,000,000.00	1,813,826.50		Edver Construction and General Merchandise	100%	Completed
Local Government Unit of Makati City	Guadalupe Nuevo Health Center and Lying-in-Clinic	Makati City	4,000,000.00	3,935,659.59		Christian Ley Construction	100%	Completed
Local Government Unit of Makati City	Guadalupe Viejo Health Center	Makati City	2,312,000.00	1,967,604.63		Kausef Construction and General Merchandise	100%	Completed
DPWH-NCR, LPMDEO	Putatan 3 Health Center (Upper Putatan)	Muntinlupa City	9,704,000.00					Reverted
DPWH-NCR, MM2ndDEO	La Huerta Health Center	Parañaque City	2,312,000.00					Reverted
DPWH-NCR, MM2ndDEO	San Dionisio Health Center	Parañaque City	2,312,000.00	2,186,481.15		Grac-ta Builders	100%	Completed
DPWH-NCR, MM2ndDEO	San Isidro Health Center	Parañaque City	2,312,000.00					Reverted
DPWH-NCR, MM2ndDEO	Tambo Health Center and Lying-in- Clinic	Parañaque City	2,312,000.00	2,186,624.24	1,799,022.22	Sanper Ventures Incorporated	100%	Completed
DPWH-NCR, SMDEO	MIA Health Center	Pasay City	19,408,000.00	18,258,576.02	19,310,532.16	KP Gonzales Const. Supply & Trading	100%	Completed
Local Government Unit of Pasay	Pasay City General Hospital	Pasay City	6,000,000.00					Reverted
DPWH-NCR, LPMDEO	CAA-C Health Center	Las Piñas City	2,000,000.00	1,905,510.04	1,959,990.51	Excelsius Construction	100%	Completed
DPWH-NCR, LPMDEO	Manuyo Uno Health Center	Las Piñas City	2,000,000.00	1,899,007.21	1,930,349.96	MRJR Construction and Trading	100%	Completed
DPWH-NCR, LPMDEO	Moonwalk (Talon Singko) Health Center	Las Piñas City	5,000,000.00	4,653,801.55		Davhez Trading & Construction	100%	Completed

Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
DPWH-NCR, LPMDEO	Pamplona Uno Health Center	Las Piñas City	2,000,000.00	1,907,919.63	1,959,990.61	Ayana Construction and Trading	100%	Completed
DPWH-NCR, LPMDEO	Ilaya Health Center	Las Piñas City	3,000,000.00	2,870,016.12		MRJR Const. & Trdg.	100%	Completed
DPWH-NCR, LPMDEO	Bernabe Health Center	Las Piñas City	2,000,000.00	1,897,925.05		KP Gonzales Const. Supply & Trdg.	100%	Completed
DPWH-NCR, LPMDEO	CAA-D Health Center	Las Piñas City	2,000,000.00	1,875,478.15		MRJR Const. & Trdg.	100%	Completed
DPWH-NCR, LPMDEO	Urbanville Health Center	Las Piñas City	3,000,000.00	2,828,758.12		Davhez Trading and Construction	100%	Completed
DPWH-NCR, LPMDEO	Basa (Zapote) Health Center	Las Piñas City	3,000,000.00	2,869,031.97	2,915,845.19	MRJR Const. & Trdg.	100%	Completed
DPWH-NCR, LPMDEO	Talon IV Health Center	Las Piñas City	3,000,000.00	2,862,066.58		Pascal Construction		Reverted
DPWH-NCR, MM3rdDEO	Valenzuela City Emergency Hospital	Valenzuela City	20,000,000.00	19,500,598.25	19,499,928.84	Cardrian Builders Company	100%	Completed
DPWH-NCR, QC1stDEO	San Antonio Health Center	Quezon City	3,000,000.00					Reverted
DPWH-NCR, QC1stDEO	Project 7 Health Center	Quezon City	1,500,000.00	1,447,722.78		New Rich General Contractor Services and Trading Company Inc.	100%	Completed
DPWH-NCR, QC1stDEO	La Loma Health Center	Quezon City	1,500,000.00	1,447,723.44		New Rich General Contractor Services and Trading Company Inc.	100%	Completed
MMCHD	Bagbag Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	Kaligayahan Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	Greater Fairview Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	Nagkaisang Nayon Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	San Bartolome Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	North Fairview Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	Pasong Putik Barangay Health Station	Quezon City	1,200,000.00					Reverted
MMCHD	Sta. Lucia Barangay Health Station	Quezon City	1,200,000.00					Reverted
DPWH-NCR, QC1stDEO	Sta. Monica Barangay Health Station	Quezon City	1,200,000.00	1,182,060.00		C.E. Mercado Construction	100%	Completed
DPWH-NCR, MNDEO	Baritan Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Bayan-Bayanan Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Concepcion Health Center	Malabon City	2,000,000.00	1,930,248.45	1,999,860.06	Double Z Construction and Supply	100%	Completed and Functional
DPWH-NCR, MNDEO	Dampalit Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Catmon Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Longos Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Flores Health Center	Malabon City	2,000,000.00					Reverted
DPWH-NCR, MNDEO	Tinajeros Health Center	Malabon City	2,000,000.00	1,920,428.33	1,920,305.87	A.M. Cafete Construction and Trading	100%	Completed and Functional
DPWH-NCR, MNDEOMMC HD	San Agustin Health Center	Malabon City	2,000,000.00					Reverted



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
DPWH-NCR, MNDEOMMC HD	Maysilo Health Center	Malabon City	2,000,000.00					Reverted
Local Government Unit of Taguig City	Barangay Pinagsama Health Center	Taguig City	9,700,000.00					Reverted
Local Government Unit of Taguig City	Barangay Bagong Tanyag Health Center	Taguig City	9,700,000.00					Reverted
DPWH-NCR, MM1stDEO	Concepcion Uno Health Center	Marikina City	2,000,000.00	1,918,144.02	1,918,405.36	Red Matrix Builder and Trading	100%	Completed
DPWH-NCR, MM1stDEO	Nangka Health Center	Marikina City	1,500,000.00	1,439,217.76	1,359,417.10	ACC Carasco Enterprises Inc.	100%	Completed
DPWH-NCR, MM1stDEO	Parang Health Center	Marikina City	2,000,000.00	1,917,696.25		Red Matrix Builder and Trading	100%	Completed
DPWH-NCR, MM1stDEO	Fortune Health Center	Marikina City	2,000,000.00	1,919,148.20		ACC Carasco Enterprises Inc.		Reverted
DPWH-NCR, MM1stDEO	Marikina Heights Health Center	Marikina City	2,000,000.00	1,918,791.51		Red Matrix Builder and Trading	100%	Completed
DPWH-NCR, MM1stDEO	Concepcion Dos Health Center	Marikina City	1,500,000.00	1,439,087.56	1,359,280.73	ACC Carasco Enterprises Inc.	100%	Completed
DPWH-NCR, LP-MDEO	Southville 3 Health Center, Barangay Poblacion	Muntinlupa City	3,500,000.00	3,356,935.88		MRJR Construction and Trading	100%	Completed
DPWH-NCR, LP-MDEO	Bagong Silang Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,431,124.26	1,469,999.82	Excelsius Construction	100%	Completed
DPWH-NCR, LP-MDEO	Sucat Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,430,671.31	1,469,999.99	Excelsius Construction	100%	Completed
DPWH-NCR, LP-MDEO	Victoria Homes Health Center, Barangay Tunasan	Muntinlupa City	1,500,000.00	1,395,514.13	1,469,395.86	Greenwall Construction	100%	Completed
DPWH-NCR, LP-MDEO	Bruger Health Center, Barangay Putatan	Muntinlupa City	1,500,000.00	1,424,342.24	1,379,623.26	Ayana Construction	100%	Completed
DPWH-NCR, LP-MDEO	Bayanan Health Center (Main)	Muntinlupa City	2,000,000.00	1,898,698.33	1,783,885.94	Rain Construction	100%	Completed
DPWH-NCR, LP-MDEO	Bayanan Health Center (Annex)	Muntinlupa City	500,000.00	479,677.85	489,999.99	Ayana Construction and Trading	100%	Completed
DPWH-NCR, LP-MDEO	Alabang Health Center	Muntinlupa City	3,500,000.00					Reverted
DPWH-NCR, LP-MDEO	Buli Health Center	Muntinlupa City	1,000,000.00	954,374.11	979,998.01	Excelsius Construction	100%	Completed
DPWH-NCR, LP-MDEO	Putatan Health Center	Muntinlupa City	2,500,000.00	2,381,248.49	2,450,000.00	Ayana Construction	100%	Completed
DPWH-NCR, MM2ndDEO	Sitio Sto. Niño Health Center, San Dionisio	Parañaque City	5,000,000.00					Reverted
DPWH-NCR, MM2ndDEO	Sitio Fatima Health Center, San Isidro	Parañaque City	5,000,000.00	4,825,491.29		Cecilian Builders	100%	Completed
DPWH-NCR, MM2ndDEO	Tramo 1 Health Center, San Dionisio	Parañaque City	5,000,000.00					Reverted
DPWH-NCR, MM2ndDEO	Libjo Health Center, Sto. Niño	Parañaque City	5,000,000.00	4,825,545.81		St. Matthew General Contractor and Devt Corp.	100%	Completed
DPWH-NCR, MM2ndDEO	Seaside Health Center, Tambo	Parañaque City	5,000,000.00					Reverted
DPWH-NCR, LPMDEO	Daniel Fajardo Health Center	Las Piñas City	3,000,000.00	2,820,796.28	2,999,982.57	Davhez Trading & Construction	100%	Completed
<b>2016 HFEP</b>								
DPWH	Tondo Foreshore RH and LIC	City of Manila	15,000,000.00	14,694,070.42		M.V. Caldo Construction	100%	Completed
DPWH	Baesa Health Center	Quezon City	9,704,000.00	8,986,000.08		Altius Trading and Construction		For reversion
DPWH	Pedro Cruz Health Center	San Juan City	5,760,000.00	5,469,760.86		B. Valencera Trdg & Const.	100%	Completed
DPWH	San Isidro Satellite Center	Parañaque City	7,000,000.00	6,755,902.05		One Euluz Construction Corporation	100%	Completed



Agency/ Dept/ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
DPWH	Marcelo Green Health Center	Parañaque City	3,000,000.00	2,894,953.13		RNN Construction Corporation	100%	Completed
DPWH	Sun Valley Health Center	Parañaque City	13,000,000.00	12,747,988.17		Sanper Ventures, Inc.	100%	Completed
DPWH	Don Bosco Health Center	Parañaque City	3,000,000.00	2,925,300.02		RM Nufiez Construction Corporation		For mutual termination
DPWH-NCR, MM3DEO	Amparo Health Center	Caloocan City	2,880,000.00	2,747,175.80		C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MM3DEO	Bagbaguin Health Center	Caloocan City	8,200,000.00	7,925,156.91		T.M. Abad Construction	100%	Completed
DPWH-NCR, MM3DEO	Bagumbong-Dulo Health Center	Caloocan City	9,704,000.00	9,462,248.02		Ayana Construction and Trading	100%	Completed
DPWH-NCR, MM3DEO	Camarin 174 Health Center and Lying-in-Clinic	Caloocan City	8,200,000.00	7,905,971.05		Diadema Enterprises	100%	Completed
DPWH-NCR, MM3DEO	Barangay 118/120 Health Center	Caloocan City	1,464,000.00	1,404,960.96		T.M. Abad Construction	100%	Completed
DPWH-NCR, MM3DEO	Barangay 12 Health Center	Caloocan City	5,800,000.00	5,591,905.50		T.M. Abad Construction	100%	Completed
DPWH-NCR, MM3DEO	Bo. San Jose Health Center	Caloocan City	2,500,000.00	2,411,027.85		T.M. Abad Construction	100%	Completed
DPWH-NCR, MM3DEO	Julian Felipe Health Center	Caloocan City	6,200,000.00	5,909,939.93		J. Simeon Construction	100%	Completed
DPWH-NCR, MNDEO	Baritan Health Center	Malabon City	2,880,000.00	2,756,938.38	2,756,870.57	Ayana Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Catmon Health Center	Malabon City	2,880,000.00	2,763,152.46	2,762,675.71	J.H.R. Enterprises	100%	Completed
DPWH-NCR, MNDEO	Concepcion Health Center Phase I	Malabon City	2,880,000.00	2,776,755.87	2,776,722.65	Jalenz Construction and Supply	100%	Completed
DPWH-NCR, MNDEO	Hulong Duhat Health Center	Malabon City	2,880,000.00	2,425,985.53	2,424,866.75	C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Ibaba Health Center	Malabon City	2,880,000.00	1,230,298.70	1,230,114.93	C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Longos Health Center	Malabon City	2,880,000.00	2,542,647.68	2,538,981.44	C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Muzon Health Center	Malabon City	2,880,000.00	2,738,394.68	2,738,149.09	T.M. Abad Construction	100%	Completed
DPWH-NCR, MNDEO	Niugan Health Center	Malabon City	5,760,000.00	5,553,040.35	5,727,955.99	Framecon Builders	100%	Completed
DPWH-NCR, MNDEO	Panghulo Health Center	Malabon City	5,760,000.00	5,537,784.00	5,536,080.17	T.M. Abad Construction	100%	Completed
DPWH-NCR, MNDEO	Potrero Health Center	Malabon City	1,500,000.00	1,448,872.64	1,448,742.78	Ayana Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	San Agustin Health Center	Malabon City	2,880,000.00	2,063,903.92	2,063,580.73	T.M. Abad Construction	100%	Completed
DPWH-NCR, MNDEO	Santoian Health Center	Malabon City	5,760,000.00	5,521,479.14	5,521,036.01	E.L. Torres Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Tañong Health Center	Malabon City	5,760,000.00	5,509,502.67	5,508,330.38	T.M. Abad Construction	100%	Completed
DPWH-NCR, MNDEO	Tonsuya Health Center	Malabon City	2,880,000.00	2,778,795.40	2,778,711.34	Ayana Construction and Trading	100%	Completed
DPWH-NCR, MNDEO	Tugatog Health Center	Malabon City	2,880,000.00	2,771,025.53	2,770,569.66	J.H.R. Enterprises	100%	Completed
DPWH-NCR, MNDEO	Dampalit Health Center	Malabon City	2,880,000.00	2,776,112.29	2,775,858.02	Ayana Construction and Trading	100%	Completed
MMCHD	Bagong Lipunan Health Center	Navotas City	5,760,000.00	5,632,729.50		Che-riss Construction and Trading	100%	Completed
MMCHD	San Roque Health Center	Navotas City	2,880,000.00	1,326,591.82		Che-riss Construction and Trading	100%	Completed
MMCHD	Tangos Health Center	Navotas City	2,880,000.00	1,385,110.51		Che-riss Construction and Trading	100%	Completed
MMCHD	Tumana Health Center	Navotas City	2,880,000.00	860,282.81		Che-riss Construction and Trading	100%	Completed



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
Approved MOA with DPWH	Navotas Emergency and L-i-C	Navotas City	2,880,000.00	2,880,000.00		n/a		Reverted
MMCHD	Tanza L-i-C	Navotas City	7,460,000.00	7,126,576.30	7,126,576.30	C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MM3DEO	Ugong Health Center	Valenzuela City	2,000,000.00	1,906,697.85		C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MM3DEO	Gen. T. de Leon 2 Health Center	Valenzuela City	2,000,000.00	1,926,303.63		C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MM3DEO	Serrano Health Center	Valenzuela City	3,400,000.00	3,314,220.00		C.L. Morales Construction and Trading	100%	Completed
DPWH-NCR, MM1DEO	Masikap Health Center	Municipality of Pateros	5,000,000.00	4,825,719.63		B. Valencerina Trading and Construction	100%	Completed
DPWH-NCR, MM1DEO	Sto. Niño Health Center	Marikina City	9,704,000.00	8,496,581.76	9,346,173.30	EML Const. & Trading	100%	Completed
DPWH-NCR, MM1DEO	J. dela Peña Health Center	Marikina City	9,704,000.00	9,487,439.10	9,393,973.39	Alpha & Omega Gen. Contractor & Dev't Corp.	100%	Completed
DPWH-NCR, MM1DEO	Sta. Elena Health Center	Marikina City	3,436,000.00	n/a		n/a		Reverted (No site available)
DPWH-NCR, MM1DEO	Tumana Health Center	Marikina City	3,000,000.00	2,910,233.57		B. Valencerina Trdg & Const.	100%	Completed
MMCHD	E. Rodriguez Health Center	Quezon City	1,000,000.00	819,707.47		MZR Builders	100%	Completed
MMCHD	Escopa Health Center	Quezon City	2,880,000.00	836,420.62		MZR Builders	100%	Completed
DPWH-NCR, QC1DEO	Payatas A Health Center	Quezon City	3,000,000.00	2,881,230.96		Ramalla Construction	100%	Completed
DPWH-NCR, QC1DEO	Payatas B Health Center	Quezon City	3,000,000.00	2,881,230.96		AJ Lava Builders	100%	Completed
DPWH-NCR, QC1DEO	Bagong Silangan Health Center	Quezon City	3,000,000.00	2,881,027.89		EP De Guzman Consulting Engineer Contractor	100%	Completed
DPWH-NCR, QC1DEO	Doña Nicasia Health Center	Quezon City	3,000,000.00	2,850,773.48		Royvil Construction	100%	Completed
DPWH-NCR, QC1DEO	Lupang Pangako Health Center	Quezon City	3,000,000.00	2,881,069.96		Ayana Construction and Trading	100%	Completed
DPWH-NCR, QC1DEO	Talipapa Health Center	Quezon City	9,704,000.00	9,172,691.75		Altius Trading and Construction	100%	Completed
DPWH-NCR, QC2DEO	Libis Health Center	Quezon City	2,000,000.00	1,940,275.25		Dumaguete Builders	100%	Completed
DPWH-NCR, QC2DEO	Ermin Garcia Health Center	Quezon City	1,500,000.00	1,459,651.52		Greenwall Construction	100%	Completed
DPWH-NCR, QC2DEO	Pansol Health Center	Quezon City	1,500,000.00	1,459,545.37		Greenwall Construction	100%	Completed
DPWH-NCR, QC2DEO	Murphy Super Health Center	Quezon City	3,000,000.00	2,880,850.00		ERJ Construction	100%	Completed
DPWH-NCR, QC2DEO	Old Balara Health Center	Quezon City	2,000,000.00	1,943,210.48		Alpha & Omega Gen. Contractor & Dev't Corp.	100%	Completed
DPWH-NCR, QC2DEO	Project 4 Health Center	Quezon City	2,000,000.00	1,940,370.95		Dumaguete Builders	100%	Completed
DPWH-NCR, QC2DEO	Socorro Health Center	Quezon City	8,000,000.00	7,772,263.25		Alpha & Omega Gen. Contractor & Dev't Corp.	100%	Completed
DPWH-NCR, MM1DEO	Tuktukan Health Center	Taguig City	9,704,000.00	8,207,024.21	9,025,895.28	Hony Trading and Construction	100%	Completed
DPWH-NCR, MM1DEO	San Miguel Health Center Phase I	Taguig City	5,000,000.00	n/a				Reverted (No site available)
MOA with LGU	Mariano F. Jhocson Health Center	City of Manila	500,000.00	n/a		n/a		Reverted
DPWH-NCR, NMDEO	Dimasalang Health Center	City of Manila	6,500,000.00	6,201,821.40		Ayana Construction and Trading	100%	Completed
DPWH-NCR, NMDEO	V. L. Fugoso Health Center	City of Manila	3,236,000.00	3,103,656.86		Wassecon Builders	100%	Completed
DPWH-NCR, NMDEO	Esperanza Health Center and Lying-in- Clinic	City of Manila	5,760,000.00	5,644,646.45		Hexamindz Corp.	100%	Completed
DPWH-NCR, NMDEO	Bacood Health Center	City of Manila	9,704,000.00	9,507,497.86		Hexamindz Corp.	100%	Completed
DPWH-NCR, SMDEO	J. Fabella RHU	City of Manila	9,704,000.00	8,658,390.38		Precious Construction	100%	Completed (Phase I)
DPWH-NCR, SMDEO	M.C. Icasiano Health Center	City of Manila	9,704,000.00	8,904,523.13		DCE Construction	100%	Completed as per scope of work
DPWH-NCR, SMDEO	Kahilum Health Center	City of Manila	12,704,000.00	11,691,858.30		Framecon Builders	100%	Completed
MMCHD	San Jose Health Center	Mandaluyong City	2,100,000.00	2,036,343.46		Golden 3t Construction Corporation	100%	Completed
MMCHD	Zaniga Health Center	Mandaluyong City	2,400,000.00	2,373,770.60		Golden 3t Construction Corporation	100%	Completed




Agency/ Dept/ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
MMCHD	Mauway Health Center	Mandaluyong City	2,969,000.00	2,949,885.02		Golden 3t Construction Corporation	100%	Completed
MMCHD	Vergara Health Center	Mandaluyong City	2,000,000.00	1,982,240.63		Golden 3t Construction Corporation	100%	Completed
DPWH-NCR, MM1DEO	Batis Health Center	San Juan City	2,000,000.00	1,899,163.92		B. Valencerina Trdg & Const.	100%	Completed
MMCHD	Tunasan (Laguerta) Health Center	Muntinlupa City	9,704,000.00	9,703,998.83		KME Design and Construction	100%	Completed
MMCHD	New Cupang Health Center	Muntinlupa City	9,704,000.00	9,680,989.73		CSL Construction Corporation	100%	Completed
MMCHD	Sitio Sto. Niño Health Center	Muntinlupa City	1,500,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	La Huerta HC	Parañaque City	1,500,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	San Isidro Main HC	Parañaque City	2,000,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	San Dionosio HC (3-in-1)	Parañaque City	3,000,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	Sto Niño HC	Parañaque City	3,000,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	Don Galo HC	Parañaque City	2,000,000.00	n/a		n/a		Reverted
DPWH-NCR, MM2DEO	Moonwalk Health Center	Parañaque City	3,000,000.00	2,894,909.07		RNN Construction Corporation	100%	Completed
DPWH-NCR, SMDEO	Doña Martha Health Center and Lying-in-Clinic	Pasay City	14,500,000.00	13,370,241.65		Alpha & Omega Gen. Contractor & Dev't Corp.	100%	Completed
DPWH-NCR, SMDEO	Ventanilla Health Center	Pasay City	24,804,000.00	22,733,010.45		KP Gonzales Construction Supply and Trading	100%	Completed as per scope of work
DPWH-NCR	Taguig General Hospital	Taguig City	150,000,000.00	144,025,563.78		C.B. Philwide Builders	100%	Completed
DPWH-NCR, MM1DEO	Taguig-Pateros District Hospital	Taguig City	25,000,000.00	24,256,117.98	24,253,117.98	Eddmari Construction and Trading	100%	Completed
MOA with LGU	Rosario Maclang Bautista General Hospital	Quezon City	100,000,000.00	99,698,887.39		E.M. Cuerpo Inc.	100%	Completed MOA with LGU
DPWH-NCR, QC1DEO	Quezon City General Hospital	Quezon City	20,000,000.00	18,611,283.69		BS Benin Construction and Supplies	100%	Completed
MOA with LGU	Ospital ng Sampaloc	City of Manila	10,000,000.00	9,864,526.25		Le Bron Construction	100%	Completed MOA with LGU
DPWH-NCR, NMDEO	Ospital ng Tondo	City of Manila	15,000,000.00	14,477,341.86		M.V. Caldo Construction	100%	Completed
DPWH-NCR, SMDEO	Sta. Ana Hospital	City of Manila	15,000,000.00	14,040,775.95		Alpha & Omega Gen. Contractor & Dev't Corp.	100%	Completed
Others								
MMCHD	Tafong Health Center	Marikina City	4,500,000.00	4,497,180.31		ACC Carasco Enterprise Inc.	100%	MOA with LGU Completed
MMCHD	Napindan Super Health Center	Taguig City	5,900,000.00	4,920,089.70		V. F. Labao Construction Corporation	100%	Completed
MMCHD	Barangka Ibaba at Itaas Health Center	Mandaluyong City	500,000.00	363,222.65		Golden 3t Construction Corporation	100%	Completed
MMCHD	Barangka Ilaya Health Center	Mandaluyong City	602,250.00	507,673.43		Golden 3t Construction Corporation	100%	Completed
MMCHD	Block 38 (Welfareville) Health Center	Mandaluyong City	1,586,150.79	1,222,890.20		Golden 3t Construction Corporation	100%	Completed
MMCHD	Block 37 (Welfareville) Health Center	Mandaluyong City	1,000,000.00	785,251.18		Golden 3t Construction Corporation	100%	Completed
MMCHD	Highway Hills Health Center	Mandaluyong City	1,000,000.00	775,935.22		Golden 3t Construction Corporation	100%	Completed
MMCHD	Ma. Clara Health Center	Mandaluyong City	500,000.00	400,086.40		Golden 3t Construction Corporation	100%	Completed
MMCHD	Makabayan Health Center	Mandaluyong City	279,250.00	191,807.00		Golden 3t Construction Corporation	100%	Completed
MMCHD	Malamig Health Center	Mandaluyong City	1,000,000.00	765,358.16		Golden 3t Construction Corporation	100%	Completed
MMCHD	Pag-Asa Health Center	Mandaluyong City	500,000.00	447,774.74		Golden 3t Construction Corporation	100%	Completed



Agency/ Dept./ Add.	Name/ Particulars & ID No.	Location	Total Cost (Php)			Contractor's Name	% of Completion	Remarks
			Original	Contract Amount	Revised			
MMCHD	People's Health Center	Mandaluyong City	750,000.00	674,314.76		Golden 3t Construction Corporation	100%	Completed
MMCHD	Plainview Health Center	Mandaluyong City	500,000.00	352,227.40		Golden 3t Construction Corporation	100%	Completed
MMCHD	Saniboy Health Center	Mandaluyong City	600,000.00	503,877.36		Golden 3t Construction Corporation	100%	Completed
MMCHD	Welfareville (Main) Health Center	Mandaluyong City	500,000.00	351,767.36		Golden 3t Construction Corporation	100%	Completed
MMCHD	San Perfecto Health Center	San Juan City	1,300,000.00	1,289,536.82		Golden 3t Construction Corporation	100%	Completed
MMCHD	Pamplona Dos Health Center	Las Piñas City	3,000,000.00	2,737,698.22	2,999,996.81	Green Wall Construction	100%	Completed
DPWH-NCR, LP-MDEO	Pilar Health Center	Las Piñas City	3,000,000.00	2,766,509.10	2,999,995.75	Pascal Construction	100%	Completed
MMCHD	Pulang Lupa Dos Health Center	Las Piñas City	3,000,000.00	2,889,999.96		MRJR Construction and Trading	100%	Completed
MMCHD	Talon Dos (BF Carnival) Health Center	Las Piñas City	3,000,000.00	2,785,698.11		Davhez Trading & Construction	100%	Completed
<b>Others</b>								
MMCHD	Palomar Health Center	City of Manila	10,000,000.00	9,433,936.98	9,433,936.98	Lourbel Construction and Supply	100%	Completed
MMCHD	Bo. Fugoso Health Center	City of Manila	7,500,000.00	7,265,767.51	7,265,767.51	Lourbel Construction and Supply	100%	Completed
<b>2013</b>								
MMCHD	Bagong Silang HC	Mandaluyong City	300,000.00	298,825.09		V.F. Labao Construction Corporation	100%	Completed
MMCHD	Zaniga HC	Mandaluyong City	2,000,000.00	1,941,450.62		V.F. Labao Construction Corporation	100%	Completed
MMCHD	Baclaran HC	Parañaque City	500,000.00	431,809.60		Cafek Construction	100%	Completed
MMCHD	Sto. Niño HC	Parañaque City	400,000.00	349,087.78		Cafek Construction	100%	Completed
MMCHD	BF Homes HC	Parañaque City	2,500,000.00	706,447.71		Cafek Construction	100%	Completed
MMCHD	Merville HC	Parañaque City	2,500,000.00	906,428.81		Cafek Construction	100%	Completed
MMCHD	San Martin de Porres HC	Parañaque City	2,500,000.00	2,449,921.24		Cafek Construction	100%	Completed
MMCHD	Bagong Tanyag HC	Taguig City	345,000.00	300,331.83		Cafek Construction	100%	Completed
MMCHD	South Daang Hari HC	Taguig City	345,000.00	302,714.41		Cafek Construction	100%	Completed

Submitted by:

Recommending Approval:

  
**KAREN B. FERNANDEZ, MD, MMHEA**  
 Medical Officer IV

  
**PRETZEL P. TOLENTINO, MD, MCHM**  
 Director III

Approved by:

  
**ALELI ANNIE-GRACE P. SUDIAGAL, MD, MPH, CESE**  
 Director IV